

RIVELLO

HAMILTON

Construction Newsletter – August 2022

Project Description

Rivello consists of 150 luxury apartments and retail space in a 20 storey building. Construction is underway & is scheduled for completion late 2023.

Upcoming Works

Foundations & Basement:

- Slab on Ground Pours – 75% complete
- Vertical Columns & Walls
- External Utilities Connections
- Formwork & suspended concrete slabs – Ground Floor

General Site Hours of Work

The normal hours of work will typically be 6:30am to 6:30pm, Monday to Saturday excluding public holidays.

Progress Update

The dewatering system was removed in late July. External utility works permits are in place & works planned for August adjacent the site entry which will require a similar footpath diversion to that pictured below & road crossing works.



Slab on ground works are nearing completion. We have poured the vertical core walls to the ground floor suspended slab & formwork for ground floor is 40% complete.



Once the final ground floor slab is poured (late August/ early September) the salvage of the remaining wharf timber will occur & the installation of the Covered Pedestrian Walkway (Gantry) to the footpath is planned to be completed in September. We anticipate the footpath will be closed for several days whilst the Gantry & hoarding is installed.

We appreciate your ongoing patience during construction works.

Site Manager
Ben Cooper
0405 045 824

Ben.Cooper@tomkinscommercial.com.au

Project Manager
Kieran Nailon
0435 743 304

Kieran.Nailon@tomkinscommercial.com.au

Rivello Sales & Display Suite
11 Wharf Street, Hamilton 4007
Open daily by appointment
[VISIT RIVELLO.COM.AU](http://VISIT.RIVELLO.COM.AU)

Building is more than
a contract — it's a
relationship

